

Date: 27.09.2011

Completion Certificate

This is to certify that M/s Suvidha Engineers India Pvt. Ltd., C-37, Sector-57, Noida 201 301 had successfully completed the HVAC work for our Project as per given below information

Name of Work	: HVAC work for Innova Captab Pvt. Ltd. (Injectable & OSD Cepha Plant) at Baddi (H.P.)
Purchase Order No.	: 010/P&M/10-11 & 005/10-11
Date of Order	: 31/12/2010
Order Value	: Rs. 3,71,21,159/-
Project completed value	: Rs. 3,26,00,000/-
Stipulated completion period	: 5 months
Actual completion period	: 9 months
Total Tonnage	: 325 TR
Total area (sqft.)	: 52000 Sqft.
Scope of work	: 9 Nos pumps, 2 Nos. Cooling tower, 42 Nos. Air handling units, 08 nos. ventilation units, 259 Nos. Hepa filters, ducting, insulation, piping, associated electrical works etc.
Performance	: Good

For Innova captab Pvt Ltd.

For INNOVA CAPTAB PVT.LTD.



Auth. Sign.

(Authorised Signatory)